

Name of Department:- Technical Education, Vocational & Industrial Training.

Sr.No	Name of the Work	Executing Agency	Date of A/A & E/S	Date of Release of Fund	Date of Start of Work	Physical Progress as on 30/11/19 (Workwise)	Financial Progress as on 30/11/19 (Workwise)	Money Demanded (Workwise)	Date of Completion (Workwise)	Whether any cost/time overrun	Whether revised Cost/DPR Approved	Any Other Issue?
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)
01	Construction of Govt. Building of ITI Karsog	H.P.P. W.D.	28/03/2001	31/03/2001	20/07/2018	1. Site Development:- 90% 2. Footing Work:-70% 3. Plinth Beam:-50% 4. Brick Masonry:-40% 5. RCC Shear Wall Block-A:-70%	1. Total Fund Deposited:-182.97 Lakh 2. Total Expenditure:- 200.00 Lakh. 3. Fund Required for completion of work:-655.98 Lakh 4. Amount of A/A:- 799.95 Lakh	Refer attached letter No.: PW-AB-Deposit/201 9-5162-63 Dt:14/10/20 19	10/08/2020	--	--	Please refer attached letter No:PW-KSG-DB-Tech.Edu/2019-5185-89 Dt:01/11/19

*[Signature]*

Principal,  
Industrial Training Institute, Karsog,  
Distt. Mandi H.P. D.E. No. 235